

ITEM 12

MANAGER'S REPORT NO. 30

COUNCIL MEETING May 1/72

12. Re: Extension of Completion Date
Contract No. 3, 1972, Storm Drainage
H. J. Rai Ltd.
-

The completion date on the above-mentioned contract is April 29, 1972. The Engineer has received a request from H. J. Rai Ltd. for an extension of the completion date to May 22, 1972.

The Engineer considers the request for the following reasons:

1. Existence of water lines adjacent to the proposed storm sewer and the proximity of the proposed sewer line to existing ditches coupled with heavy rainfall during the month of March resulted in slow progress and time lost due to shut downs.
2. The addition to the contract of a section of storm sewer to be constructed on Gilmore Ave. between Parker St. and Napier St. and the necessary extension of the proposed storm sewer on Napier St. in order to provide an outlet for the sewer on Gilmore Ave.

The Engineer recommends that the completion date on this contract be extended to May 22, 1972, without implementation of the \$100 per day liquidated damages clause.

RECOMMENDATION:

THAT the completion date on this contract be extended to May 22, 1972, without implementation of the \$100 per day liquidated damages and subject to the extension of the performance bond.