

ITEM 25

MANAGER'S REPORT NO. 30

COUNCIL MEETING May 1/72

25. Re: Extension of Completion Date
Contract #3, 1972
Sidewalks - Moscrop Drive and Willingdon Ave.
Castle Concrete Ltd.
-

The completion date on the above-mentioned contract for the Moscrop Drive portion is May 1, 1972.

The Engineer has received a request from Castle Concrete Ltd. for an extension of the completion date to May 12, 1972.

Following are the reasons for the request to extend the completion date:

1. Abnormal weather conditions, and
2. Minor delay due to survey restaking.

The Engineer recommends that the completion date of this contract be extended to May 12, 1972, without implementation of the \$100 per day liquidated damages clause.

RECOMMENDATION:

THAT the completion date of this contract be extended to May 12, 1972, without implementation of the \$100 per day liquidated damages and subject to the extension of the performance bond.