

12. Re: Extension of Completion Date
Sanitary Sewer - Contract #12, 1973
Foundation Company of Canada Limited.

Following is a report from the Engineer regarding a request from Foundation Company of Canada Limited to extend the completion date of the subject contract from November 30, 1973 to December 31, 1973.

RECOMMENDATIONS:

THAT Foundation Company of Canada Limited be granted an extension of time for the work specified by the subject contract, with the understanding that such extension will be from November 30 to December 31, 1973, without implementation of the \$100 per day liquidated damages and subject to extension of the performance bond; and

THAT no further extension of time be approved except for time lost because of impossible weather conditions or other factors that in the opinion of the Engineer are beyond the contractor's control.

Engineering Department
17 October, 1973

Mr. M. J. Shelley
MUNICIPAL MANAGER

Dear Sir:


Re: Sanitary Sewer - Contract #12, 1973
Foundation Company of Canada Limited

As a result of extremely bad peat conditions being encountered on Still Creek Avenue on the above-named contract and, to a lesser degree, because of the recent poor weather, the contractor has advised us that he will not be able to complete the contract within the scheduled completion time limit and has requested an extension of time of one month to 31 December, 1973.

Recommendation:

That an extension of time be approved for Contract #12, 1973, Foundation Company of Canada Limited, from the 30 November, 1973 to 31 December, 1973 without implementation of liquidated damages.

Respectfully submitted,


E. E. Olson
MUNICIPAL ENGINEER

VK:wlb

cc: () Municipal Solicitor
() Municipal Treasurer