

REPORT
1997 October 06

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: GAS EXTRACTION PLANT BUILDING AT TAYLOR PARK

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

REPORT

The Civic Development Committee, at its meeting held on 1997 September 25, adopted the attached report providing a summary of construction progress on the Gas Extraction Plant Building at Taylor Park. The Committee advised that work completed to date includes concrete blockwork, the geo membrane liner, and the concrete floor slab. The Committee further advised that substantial completion of the project is expected by 1997 mid-October. The Committee concluded by advising that the project is on schedule and on budget.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor D.G. Evans
Member

Councillor D. Johnston
Member

<p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIRECTOR FINANCE - DIR. PLNG. & BLDG. - A/DIR. REC. & CULT. SERV. - CHIEF BUILDING INSPECTOR</p>
--

TO: CHAIR AND MEMBERS OF THE
CIVIC DEVELOPMENT COMMITTEE

1997 September 18

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: GAS EXTRACTION PLANT BUILDING AT TAYLOR PARK

PURPOSE: To provide a construction progress update on the Gas Extraction Plant Building at Taylor Park

Recommendation:

1. THAT this report be received for information purposes.

REPORT


The following is a summary of the construction progress on the Gas Extraction Plant Building at Taylor Park.

On 1997 July 07, Council awarded a construction contract in the amount of \$ 130,668.40 (inclusive of GST at 7%) to Hodgson King & Marble Ltd. for construction of a new Gas Extraction Plant Building at Taylor Park in south Burnaby. The contractor commenced construction on 1997 July 23.

Work completed to date includes concrete blockwork, the geo membrane liner, and the concrete floor slab.

The gas extraction equipment is currently being placed in the building which will then allow construction of the roof. The building will be weather-tight by the end of September. Substantial completion is expected in 1997 mid-October.

The project is on schedule and on budget.


W.C. Sinclair, CHAIR, MAJOR CIVIC BUILDING
PROJECT COORDINATION COMMITTEE


D.G. Stenson, DIRECTOR PLANNING
AND BUILDING

TA:mdw
d:\tony\reports\cdcl\TayPk.prj

cc: City Manager
Director Recreation & Cultural Services
Chief Building Inspector