

REPORT  
1997 October 06

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR  
AND COUNCILLORS*

RE: BILL COPELAND SPORTS CENTRE PROJECT

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

REPORT

The Civic Development Committee, at its meeting held on 1997 September 25, adopted the attached report providing a construction progress update on the Bill Copeland Sports Centre Project. The Committee advised that the project received substantial performance on 1997 August 20. The Committee noted that other work completed under the contract included interior renovations to Burnaby Lake Arena and a small addition to C.G. Brown Pool. The Committee concluded by advising that based on contract additions and deletions to date, the project will be completed within the approved budget.

Respectfully submitted,

Councillor D.R. Corrigan  
Chairman

Councillor D.G. Evans  
Member

<p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIRECTOR FINANCE - DIR. PLNG. &amp; BLDG. - A/DIR. REC. &amp; CULT. SERV. - CHIEF BUILDING INSPECTOR</p>
--

Councillor D. Johnston  
Member

TO: CHAIR AND MEMBERS OF THE  
CIVIC DEVELOPMENT COMMITTEE

FROM: MAJOR CIVIC BUILDING PROJECT  
COORDINATION COMMITTEE

SUBJECT: BILL COPELAND SPORTS CENTRE PROJECT

PURPOSE: To provide a construction progress update on the project

---

1997 September 18

Recommendation:


1. THAT this report be received for information purposes.

**R E P O R T**


The Bill Copeland Sports Centre Project received Substantial Performance on 1997 August 20th and was opened to the public on 1997 September 02. Other work completed under the contract included interior renovations to Burnaby Lake Arena and a small addition to C.G.Brown Pool.

The City's contract with D.G.S. Construction Ltd. is virtually complete except for minor deficiencies which are being attended to by the respective subtrades. Total performance of the work is expected by mid-October and will not affect public activities in the new facility. All building systems are performing well, resulting in a high quality ice surface in the new Centre.


Based on contract additions and deletions to date the project will be completed within the approved budget. A final wrap-up report outlining the total project expenditures and other relevant details, will be submitted to the Committee and Council at the completion of the Contract.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC BUILDING  
PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR PLANNING  
AND BUILDING



K. FRIARS, ACTING DIRECTOR RECREATION  
AND CULTURAL SERVICES

JC:mdw  
d:/.../john/reports/bcscupdt.cdc

cc: City Manager  
Deputy City Manager- Corporate Labour Relations  
Deputy City Manager- Corporate Services  
Director, Finance

