

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: BURNABY LAKE SPORTS COMPLEX - WEST
SITE DEVELOPMENT PHASE

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

REPORT

On 1999 June 28, the Civic Development Committee adopted the *attached* report providing a summary of progress on the site development phase of the Burnaby Lake Sports Complex - West project covering the period from 1999 May 31 to June 16. The Committee advised that during the first week of June the contractor was excavating the field areas and placing the underground drainage systems and supply lines. The Committee further advised that work was proceeding concurrently with the installation of storm drains, manholes and retaining walls.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

: COPY - CITY MANAGER
- DIRECTOR ENGINEERING
- DIRECTOR FINANCE
- DIR. PLNG. & BLDG.
- DIR. PARKS, REC. & CULT. SERV.
- CHIEF BUILDING INSPECTOR

Councillor D.G. Evans
Member

Councillor D. Johnston
Member

TO: CIVIC DEVELOPMENT COMMITTEE
FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE
SUBJECT: BURNABY LAKE SPORTS COMPLEX - WEST
SITE DEVELOPMENT PHASE
PURPOSE: To provide a status update on the construction progress.

1999 June 16

Recommendation:

1. THAT this report be received for information purposes.

REPORT


The following is a summary of the progress on the site development phase of the Burnaby Lake Sports Complex-West, covering a period from 1999 May 31 to 1999 June 16.

Following the award of a contract by Council on 1999 May 17 to Matcon Excavating Ltd., staff issued a letter of intent requesting the required submittals in order to prepare the construction contract. Upon receiving the required bonds and insurance, the contractor began work immediately.


During the first week of June the Contractor was excavating the field areas and placing the underground drainage system and supply lines. Work was proceeding concurrently with the installation of storm drains, manholes and retaining walls. By 1999 June 11 the field drainage system for fields No. 1 and No. 3 was 70% complete; the storm drainage system was well under way, and the field lighting bases were 50% complete. Work over the next month will include completing the underground services, retaining walls, concrete perimeters and grading of the field areas to permit the artificial turf contractor to proceed with their work at the end of July.

The general contractor and it's subtrades are maintaining a clean and well organized site. Work is proceeding efficiently and the contractor is on schedule.

Staff will continue to monitor the construction activities and provide further details on the construction progress in future reports.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC
BUILDING PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR,
PLANNING AND BUILDING



K. FRIARS, DIRECTOR PARKS, RECREATION AND
CULTURAL SERVICES

JC/RP:mdw
c:\...rod\reports\blsprep.May

cc: City Manager
Director Finance
Chief Building Inspector
City Solicitor

