

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: BURNABY LAKE SPORTS COMPLEX - WEST
FIELD HOUSE AND MAINTENANCE BUILDING

RECOMMENDATION:

1. *THAT* Council receive this report for information purposes.

REPORT

The Civic Development Committee, at its meeting held on 1999 May 27, received and adopted the *attached* report providing a summary of progress on the construction of the field house and maintenance buildings for the Burnaby Lake Sports Complex - West project covering the period from 1999 April 19 to May 19. The Committee advised that the contractor has completed the foundation for the maintenance building and the foundation and concrete walls at the field house. The Committee concluded by advising that work is progressing on schedule.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor D.G. Evans
Member

Councillor D. Johnston
Member

: COPY - CITY MANAGER
- DIRECTOR ENGINEERING
- DIRECTOR FINANCE
- DIR. PLNG. & BLDG.
- DIR. PARKS, REC. & CULT. SERV.
- CHIEF BUILDING INSPECTOR

TO: CIVIC DEVELOPMENT COMMITTEE

1999 MAY 19

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: BURNABY LAKE SPORTS COMPLEX - WEST
FIELD HOUSE & MAINTENANCE

PURPOSE: To provide a status update on the construction progress

Recommendation:

1. That this report be received for information purposes.

REPORT


The following is a summary of the progress on the construction of the field house and maintenance buildings for the Burnaby Lake Sports Complex - West, covering a period from 1999 April 19 to 1999 May 19.

Following the award of a contract by Council on 1999 March 29 to Key Engineering Ltd., staff issued a letter of intent requesting the required submittals in order to prepare the construction contract. Upon receiving the required bonds and insurance, the contractor began work immediately.


By 1999 May 17 the Contractor has completed the foundation for the maintenance building and the foundation and concrete walls at the field house. The forms have been stripped and the contractor is currently working on installing the underground services before placing the slab on grade.

Work over the next month will include completing the underground services, forming the suspended slab and waterproofing the concrete walls below grade. The contractor is on schedule and maintaining a clean site and all sediment control features required.


Staff will continue to monitor the construction progress and provide further details on the construction progress in future reports.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC
BUILDING PROJECT COORDINATION
COMMITTEE



D.G. STENSON, DIRECTOR, PLANNING AND
BUILDING



K. FRIARS, DIRECTOR, RECREATION AND
CULTURAL SERVICES

RP:lb

c:\...bbylksp.may.wpd

cc: City Manager
Director Finance
Chief Building Inspector
City Solicitor
Medical Health Officer
Purchasing Agent

