

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: CITY HALL MILLENNIUM PROJECT - PHASE I

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

REPORT

The Civic Development Committee, at its Open meeting held on 2000 December 07, received and adopted the *attached* report providing a summary of construction progress on the first phase of the City Hall Millennium Project. The Committee advised that during the past month the contractor has completed all excavation work with the exception of a portion of the water feature area. The Committee further advised that the pump chamber for the water feature has been installed, including much of the underground mechanical work. The Committee concluded by advising that the project is on schedule and on budget with an expected completion date of 2001 February.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor G. Begin
Member

Councillor D. Evans
Member

<p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIRECTOR FINANCE - DIR. PLNG. & BLDG. - CHIEF BUILDING INSPECTOR</p>
--

TO: CIVIC DEVELOPMENT COMMITTEE

2000 November 30

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: City Hall Millennium Project - Phase I

PURPOSE: To provide a construction update on the first phase of the City Hall Millennium Project.

Recommendation:

1. **THAT** this report be received for information purposes.

R E P O R T

The following is a summary of the construction progress on the first phase of the City Hall Millennium Project.

During the past month the contractor, Bynett Construction Services Ltd., has completed all excavation work with the exception of a portion of the water feature area. All underground electrical work to the new lamp posts is complete. The pump chamber for the water feature has been installed, including much of the underground mechanical work. Installation of the pumps will commence shortly.


Approximately 40% of the concrete for the east walkway has been placed and forming for the balance of it is now underway. The coloured concrete bands were also placed in mid-November and sandblasting in this area has commenced, however, this activity is weather dependent. The concrete for the North walkway has also been placed and the coloured concrete bands will be placed in early December. The sandstone paving slabs for this area and the main plaza at the foot of the North stairs are not expected to arrive until late December.

Concrete for a portion of the North stairs has been placed and forming is underway for the balance of these stairs. All of the concrete benches and the easterly portion of the water feature have been placed.

Work has just commenced on forming the footings for the proposed shelter structure and will continue over the next few weeks.

The concrete work to date is of a good quality and staff will continue to monitor the construction progress.


Despite some poor weather, work is generally proceeding on schedule and on budget and the project is expected to be complete by 2001 February. Further progress updates will be submitted to the Committee on a monthly basis to the completion of the project.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC BUILDING
PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR PLANNING & BUILDING



GEORGE HUMPHREY,
CHIEF BUILDING INSPECTOR

TA:mdw

c:\...\CclReports\Tony\2000\MillenniumGrdnsNov.CDC

cc: City Manager
Deputy City Manager-Corporate Labour Relations
Deputy City Manager-Corporate Services
Director Finance

