

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: CITY HALL MILLENNIUM PROJECT - PHASE I

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

REPORT

The Civic Development Committee, at its Open meeting held on 2001 January 18, received and adopted the *attached* report providing a summary of construction progress on the first phase of the City Hall Millennium Project. The Committee advised that the east and north walkways are now complete with the exception of the coloured concrete bands which are partially placed. The stairs are also complete. All remaining concrete work, including the water feature and the shelter will be finished by end of January, weather permitting. The Committee concluded by advising that work is progressing on schedule with an anticipated completion date of 2001 March.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor G. Begin
Member

Councillor D. Evans
Member

<p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIRECTOR FINANCE - DIR. PLNG. & BLDG. - CHIEF BUILDING INSPECTOR</p>
--

TO: CIVIC DEVELOPMENT COMMITTEE

2001 January 10

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: **City Hall Millennium Project - Phase I**

PURPOSE: To provide a construction update on the first phase of the City Hall Millennium Project.

Recommendation:

1. **THAT** this report be received for information purposes.

R E P O R T

The following is a summary of the construction progress on the first phase of the City Hall Millennium Project.

Since the 2000 December report to the Committee, the contractor, Bynett Construction Services Ltd. has completed approximately 56% of the contract. The east and north walkway are now complete with the exception of the coloured concrete bands which are partially placed. The stairs are also complete. All remaining concrete work, including the water feature and the shelter will be finished by the end of January, weather permitting. The sandstone paving slabs are scheduled to arrive in early February with installation to follow.

The underground electrical work to the new lamp posts is now complete and have been energized. With the water feature concrete work now nearing completion, the mechanical work between the pump chamber and the fountain will now proceed.


Irrigation lines are partially installed with the balance of the work to be complete by late January. The contractor will commence the soft landscaping work in the garden area in February (weather permitting).

The workmanship to date is of a high quality, especially with the concrete finishing work completed to date.

Work is progressing on schedule with the anticipated completion date scheduled for early March of 2001, barring any inclement weather over the next few weeks. Further progress updates will be submitted to the Committee on a monthly basis to the completion of the project.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC BUILDING
PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR PLANNING & BUILDING



G. R. HUMPHREY,
CHIEF BUILDING INSPECTOR

TA:mdw

c:\...\\CclReports\Tony\2000\MillenniumGrdnsJan01CDC

cc: City Manager
Deputy City Manager-Corporate Labour Relations
Deputy City Manager-Corporate Services
Director Finance

