ITEM 1
MANAGER'S REPORT NO. 35
COUNCIL MEETING May 12/75

Re: Municipal Hall Renovations. Construction Schedule Dated May 1, 1975 (Item 7, Report No. 13, February 24, 1975)

Council, at its meeting of February 24, 1975 received the above-noted report which provided a construction schedule (copy <u>attached</u>) dated February 19, 1975, for renovations to the Municipal Hall.

Attached also is a revised schedule, dated May 1, 1975, provided by the Project Co-Ordinator which supersedes the February 19, 1975 schedule.

As will be noted from the schedule, completion dates are now in advance, varying from two to eight weeks from those formerly anticipated and are possible, partly because offices now occupied by the Assessment Authority are not to be finished to the standard originally planned, and partly through good cooperation of major trades engaged in the renovation work.

Council will note that whereas the Parks and Recreation Department, the last department to be moved to permanent quarters at the Hall, was formerly scheduled to move on October 10, it is now anticipated that the move will occur on September 6, 1975. The Personnel Department will be the last department to vacate the Fabco offices, with its move to the Hall now planned for August 23, 1975.

It should also be noted from the schedule that, whereas the Cafeteria service was formerly planned to provide coffee during the morning and afternoon breaks only, the Cafeteria is now open during normal hours of Municipal Hall business with sandwich lunches and other light snacks made available.

The B.C. Assessment Authority is currently scheduled to move to the Fabco offices on May 31 which will then permit the Clerk's Department to move to offices vacated by Authority staff. Subsequently, the Building Department, formerly scheduled to occupy Fabco offices, will not need to do so but, on July 12 will occupy offices vacated by Authority staff at the Hall.

With respect to Assessment Authority staff occupying the Fabco offices, the Authority is well aware that the Municipality requires 30 days notice prior to the Authority vacating Municipal premises. We have advised the Area Assessor that the Municipality is prepared to provide accommodation at the Fabco units, on a rental basis, (at no cost to the Municipality), from May 31 until only August 30, 1975.

Removal of the Fabco units from the Hall grounds will follow return of the Personnel Department to the Hall on August 23 or the date, which might be prior to August 23, that the Assessment Authority vacates Municipal premises, whichever occurs first.

The current schedule allows the Fabco units to be removed from the Hall grounds at the beginning of September and this, in turn, permits the site development and landscape work now in the initial stages, to proceed without interruption through the Fall planting season.

This is for the information of Council.

				102
	•	17	TEM 7	
	to the second se		ANAGER'S REPORT NO	
			OUNCIL MEETING FO	b. 24/75
	MUNICIP	PAL HALL RENOVATIONS	REVISED FEBRUARY 19.	1975
	CONSTRU	ICTION SCHEDULE 1975	Supersedes	
			Schedule Jan	15/7
	Floor	Start	Finish	.5 12/75
1.	Lower - Main Block .	Jan. 13	. March 21	_ ^
2.	Mada Mada ma		. June 20	NO.
3.		April 1	June 6	DBT
	(except Cafeteria) (closed April 21/Nay		· Julie V	ITEM 1 MANAGER'S REPORT NO. COUNCIL MEETING MAY
4.	Upper - Short Block.	April 28	. July 25	E E
5.	Second - Main Block.	March 10	. August 30	ITEM MANA COUNC
6.	Third - Main Block .	June 9/July 28.	. Sept. 26	E % S
7.	Fourth - Main Block.			
		Aug. 4 - A	. Sept. 26 - A	
	MOVIN	G SCHEDULE 1975		
		with Construction Schedul	e)	
	Department	To Temporary Office	To Permanent Office	
		TO TOMPOTALY OFFICE	UIIICE	
	ing a sang tabulan anak			
1.	Human Resources	Jan. 10 (Fabco)	March 22 (1)	
1.	Human Resources Treasury Department	Jan. 10 (Fabco)		
	Treasury Department	Jan. 10 (Fabco) March 31 (Fabco)	March 22 (1) June 21	
	Treasury Department Main Lands Print Shop		March 22 (1) June 21 March 22	
	Treasury Department Main Lands		March 22 (1) June 21	
	Treasury Department Main Lands Print Shop		June 21 March 22 March 22 March 22 March 22 Sept. 27	
2.	Treasury Department Main Lands Print Shop Data Processing	March 31 (Fabco)	June 21 March 22 March 22 March 22 March 22	
3. 4. 5.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering	March 31 (Fabco)	June 21 March 22 March 22 March 22 Sept. 27	
2. 3. 4.	Treasury Department Main Lands Print Shop Data Processing Personnel Health	March 31 (Fabco) March 31 (Fabco)	June 21 March 22 March 22 March 22 March 22 Sept. 27 April 26 (2)	
3. 4. 5.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering	March 31 (Fabco) March 31 (Fabco)	June 21 March 22 March 22 March 22 March 22 Sept. 27 April 26 July 26	
3. 4. 5. 6.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) (3)	June 21 March 22 March 22 March 22 March 22 Sept. 27 April 26 July 26 Sept. 27	
3. 4. 5. 6.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) June 21 (Fabco) August 2 (Fabco) No move. Construction	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	
3. 4. 5. 6.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council Mayor	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) (3) June 21 (Fabco) August 2 (Fabco) No move. Construction works around staff	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	
3. 4. 5. 6.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council Mayor Hanager Clerk	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) June 21 (Fabco) August 2 (Fabco) No move. Construction	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	
3. 4. 5. 6. 7. 8. 9.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council Mayor Manager Clerk Legal	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) June 21 (Fabco) August 2 (Fabco) No move. Construction works around staff after March 10.	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	
3. 4. 5. 6.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council Mayor Hanager Clerk Legal Cafeteria	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) June 21 (Fabco) August 2 (Fabco) No move. Construction works around staff after March 10. No move. Close for approximately 4 weeks.	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	
3. 4. 5. 6. 7. 8. 9.	Treasury Department Main Lands Print Shop Data Processing Personnel Health Engineering Planning Building Assessment Council Mayor Manager Clerk Legal	March 31 (Fabco) March 31 (Fabco) June 7 (Lower - Short Blk.) June 21 (Fabco) August 2 (Fabco) No move. Construction works around staff after March 10.	March 22 (1) June 21 March 22 March 22 March 22 Sept. 27 April 26 Sept. 27 August 2	

N

- (1) Subject to West Building being available.
- (2) Subject to West Building being available.
- Future Parks office used temporarily by Planning Department.
- (B) North Half of 4th Floor.
- (A) South Half of 4th Floor.

MAY 1 - 375

MUNICIPAL HALL RENOVATIONS

CONSTRUCTION SCHEDULE 1975

ITEM 1 MANAGER'S REPORT NO. 35 COUNCIL MEETING May 12/75

> REVISED MAY 1, 1975 Supersedes Feb. 19, 1975

	AL MA	NAGER'S Ploor	:	•		Start		•			Finish	
	·1.	Lower - Main Block	• (•	Jan. 13 .	•	•	•	••	March 21	
	2.	Main - Main Block	•	•	• ,	April 1 .	•	•	•	•	May 30	
		Lower - Short Block (except Cafeteria)	•	•	•	April 1 .	•	•	•	•	May 23	
	4.	Cafeteria	•	•	•	April 28	•	•	•	•	June 6	
•	5.	Upper - Short Block	•	• '	•	April 28		•	•	•	June 27	
	6.	Second - Main Block	•	•	•	April 10		•	•	•	June 27	
	7.	Third - Main Block Planning Department Engineering Dept.	E ,	• , • ;	•	May 26 . June 30 .	•	•	•	•	August 22 August 22	
	.3	Fourth - Main Block Assessment Dept. Building Departmen	E	•	• •	June 30 . July 14 .		•	•	•	July 11 August 15	
	9.	Lower, Short Block, finish for Parks	•	• !	•	August 25	•	; · •,	•	•	September 5	

MOVING SCHEDULE 1975

(To Correlate with Construction Schedule)

	Department	To Temporary Office	To Permanent Office
1.	Human Resources	Jan. 10 (Fabco)	March 22
2	Treasury Department		
•	Main Lands Print Shop Data Processing	March 31 (Fabco)	May 31 March 22 March 22 March 22
3.	Personnel	March 31 (Fabco)	August 23
4.	Health	` <u> </u>	April 26
5.	Engineering		June 28
6.	Planning	May 24 (Lower Floor, Short Block)	August 23
7.	Building	July 12 (4th Floor, Assessment Dept.)	August 16
8.	Municipal Clerk	May 31 (4th Floor, Assessment Dept.)	June 28
9.	Parks Department	The state of the s	September 6
10.	Assassment	May 31 (Pabco)	

MAYOR'S OFFICE HUNICIPAL MANAGER ASSESSMENT AUTHORITY MUNICIPAL CLERK
DATA PROCESSING SUPERVISOR
MUNICIPAL ENGINEER LAND AGENT CHIEF LICENCE INSPECTOR

PARKS & RECREATION ADMINISTRATOR PERSONNEL DIRECTOR PLANNING DIRECTOR PRINTSHOP SUPERVISOR PURCHASING AGENT MUNICIPAL SOLICITOR MUNICIPAL TREASURER 103