

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR  
AND COUNCILLORS*

RE: BURNABY LAKE SPORTS COMPLEX - WEST  
FIELD HOUSE AND MAINTENANCE BUILDINGS

RECOMMENDATION:

1. *THAT* Council receive this report for information purposes.

REPORT

On 1999 June 28, the Civic Development Committee adopted the *attached* report providing a summary of progress on the construction of the field house and maintenance buildings for the Burnaby Lake Sports Complex - West project covering the period from 1999 May 20 to June 16. The Committee advised that the contractor has completed the foundation walls, underground services and the slab on grade at the field house. The Committee also noted that at the maintenance building all underground services are installed and the slab on grade is finished. The Committee concluded by advising that work is progressing on schedule.

Respectfully submitted,

Councillor D.R. Corrigan  
Chairman

Councillor D.G. Evans  
Member

<p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIRECTOR FINANCE - DIR. PLNG. &amp; BLDG. - DIR. PARKS, REC. &amp; CULT. SERV. - CHIEF BUILDING INSPECTOR</p>
---

Councillor D. Johnston  
Member

**TO:** CIVIC DEVELOPMENT COMMITTEE  
**FROM:** MAJOR CIVIC BUILDING PROJECT  
COORDINATION COMMITTEE  
**SUBJECT:** BURNABY LAKE SPORTS COMPLEX - WEST  
FIELD HOUSE & MAINTENANCE  
**PURPOSE:** To provide a status update on the construction progress.

---

1999 June 16

**Recommendation:**

1. THAT this report be received for information purposes.

**REPORT**

The following is a summary of the progress on the construction of the Field House and Maintenance Buildings for the Burnaby Lake Sports Complex-West, covering a period from 1999 May 20 to 1999 June 16.

Since staff's 1999 May report on the construction progress, Key Engineering Ltd. has completed the foundation walls, underground services and the slab on grade at the field house. Work is currently proceeding on the forming of the suspended slab, installation of steel, and required services within the concrete slab. At the maintenance building all underground services have been installed, the slab on grade is complete and work is proceeding on the masonry walls.

Work over the next month will include completing the suspended slab at the field house, perimeter drains and foundation waterproofing before backfilling. At the maintenance building the contractor will continue with the masonry walls and is scheduled to start on the installation of the roof trusses in early July. The contractor is on schedule and maintaining a steady workforce on site.

To provide a status update on the construction progress


Page 2.

Staff will continue to monitor the construction progress and provide further details on the construction progress in future reports.



---

W.C. SINCLAIR, CHAIR, MAJOR CIVIC  
BUILDING PROJECT COORDINATION  
COMMITTEE



---

D.G. STENSON, DIRECTOR,  
PLANNING AND BUILDING



---

K. FRIARS, DIRECTOR PARKS, RECREATION AND  
CULTURAL SERVICES

JC/RP:mdw  
c:\...Arod\reports\b1fdhse.May

cc: City Manager  
Director Finance  
Chief Building Inspector  
City Solicitor  
Medical Health Officer  
Purchasing Agent

