

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

RE: REPLACEMENT OF FIRE STATION NO. 5 AND CONSTRUCTION OF PUBLIC
PARKING LOT

RECOMMENDATION:

1. **THAT** Council receive this report for information purposes.

R E P O R T

The Civic Development Committee, at its meeting held on 2000 May 04, received and adopted the *attached* report providing a summary of construction progress on Fire Station No. 5 and public parking lot covering the period from 2000 February 16 to 2000 April 13. The Committee advised that Pax Construction has completed the building foundations, walls to grade and the suspended slab. The Committee further advised that work is currently proceeding on the form work for the above grade structure. The Committee concluded by noting that the work is of good quality and proceeding in an organized and timely fashion.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor G. Begin
Member

Councillor D. Evans
Member

:COPY - CITY MANAGER
- DIRECTOR ENGINEERING
- DIRECTOR FINANCE
- DIR. PLNG. & BLDG.
- CHIEF BUILDING INSPECTOR
- FIRE CHIEF

TO: CIVIC DEVELOPMENT COMMITTEE

2000 April 25

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: **REPLACEMENT OF FIRE STATION NO. 5
AND CONSTRUCTION OF PUBLIC PARKING LOT**

PURPOSE: To provide a status update on the construction progress

Recommendation:

1. THAT this report be received for information purposes.

REPORT


The following is a summary of the progress on the construction of Fire Station No. 5 and public parking lot, covering the period from 2000 February 16 to 2000 April 13.

Since staff's 2000 February report on the construction progress, Pax Construction Ltd. has completed the building foundations, walls to grade and the suspended slab. The underground services and slab on grade within the parking garage have also been completed. The exterior concrete walls have been damp-proofed and partially backfilled. Work is currently proceeding on the form work for the above grade structure.

Work over the next month will involve completing the concrete ramp retaining wall, perimeter backfill and removal of the form work from the underside of the suspended slab. Upon removal of the form work, the rough-in of mechanical and electrical services will begin in the parking garage. Work will continue on the forming of concrete walls above grade and erection of the structural steel members.

Work to date is of a good quality and proceeding in an organized and timely fashion.


Staff will continue to monitor the construction progress and provide further details on the construction status in future reports.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC BUILDING
PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR PLANNING &
BUILDING



JOHN STEWART, FIRE CHIEF

JC/RP:mdw
c:\...rod\reports\FS5Prog3.cdc

cc: City Manager
Director Finance
Chief Building Inspector

