

CITY OF BURNABY

CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

Re: Replacement of Fire Station No. 5 and Construction of Public Parking Lot

RECOMMENDATION:

1. **THAT** this report be received for information purposes.

REPORT

The Civic Development Committee, at its meeting held on 2000 February 24, received and adopted the attached report providing a summary of construction progress on Fire Station No. 5 and public parking lot covering the period from 2000 January 19 to 2000 February 16. The Committee advised that the contractor is currently working on completing the walls and columns to grade. Upon completion of the walls and columns, the contractor will begin installing the services below grade and the parking garage slab on grade. The Committee concluded by noting that the work is of good quality and proceeding in an organized and timely fashion.

Respectfully submitted,

Councillor D.R. Corrigan
Chairman

Councillor G. Begin
Member

Councillor D. Evans
Member

| |
|--|
| <p>: COPY - CITY MANAGER - DIRECTOR ENGINEERING - DIR. PLNG. & BLDG. - CHIEF BUILDING INSPECTOR - FIRE CHIEF</p> |
|--|

TO: CIVIC DEVELOPMENT COMMITTEE

2000 February 16

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: **REPLACEMENT OF FIRE STATION NO. 5
AND CONSTRUCTION OF PUBLIC PARKING LOT**

PURPOSE: To provide a status update on the construction progress

Recommendation:

1. THAT this report be received for information purposes.

REPORT


The following is a summary of the progress on the construction of Fire Station No. 5 and public parking lot, covering the period from 2000 January 19 to 2000 February 16.

Since staff's 2000 January report on the construction progress, Pax Construction Ltd. has completed the bulk excavation. The foundations are complete except at the ramp to the underground parking. The concrete walls to grade are approximately 70% complete. Sanitary and storm sumps have been installed at the basement level and the completed concrete walls along Carleton and Hastings have been stripped and damproofed. The contractor is currently working on completing the walls and columns to grade. Upon completion of the walls and columns, the contractor will begin installing the services below grade and the parking garage slab on grade.

Work over the next month will also include the stripping and damproofing of exterior walls and the form work for the suspended slab.

Work to date is of good quality and proceeding in an organized and timely fashion.

Staff will continue to monitor the construction progress and provide further details on the construction status in future reports.



W.C. SINCLAIR, CHAIR, MAJOR CIVIC BUILDING
PROJECT COORDINATION COMMITTEE



D.G. STENSON, DIRECTOR PLANNING &
BUILDING



JOHN STEWART, FIRE CHIEF

JC/RP:mdw

c:\...rod\reports\FS5Prog2.cdc

cc: City Manager
Director Finance
Chief Building Inspector

