



JACK CEWE LTD.

Paving Contractors

POST OFFICE BOX 1100
1850 HILLSIDE AVENUE
COQUITLAM, BRITISH COLUMBIA
TELEPHONE 526-0751

13 May 1971.

Corporation of the District of Burnaby,
4949 Canada Way,
Burnaby 2, B. C.

Attention: Mr. E. E. Olson, P.Eng.,
Municipal Engineer.

Dear Sirs:

Re: Engineering and Servicing Subdivision
D.L. 86, Stage 3, Phase 1, 1971

On behalf of our firm I am requesting an extension to the May 31, 1971 completion date of this project for the following reason.

The engineering firm we retained, McElhanney Surveying and Engineering Ltd., in February to do the design of this subdivision were deeply engaged in the Federal-Provincial special loan development program for the Corporation of Burnaby and were unable to complete the design drawings for this project until May 15, 1971. This coupled with the unusual wet spring weather has caused our firm considerable problems.


Because of the delay in completion this has caused the Corporation of Burnaby our firm is prepared to work 10 hours a day, 6 days a week to permit early completion of this project.

We therefore request an extension for completion of this subdivision work to July 15, 1971. Thank you for your consideration in this matter.

Yours truly,

Jack Cewe Ltd.

Wm. G. Fast,
Operations Manager.



MEMBERS OF
AMALGAMATED CONSTRUCTION ASSOCIATION OF B.C. • PACIFIC ASPHALT PAVING ASSOCIATION • CANADIAN TECHNICAL ASPHALT ASSOCIATION
NATIONAL ASPHALT PAVEMENT ASSOCIATION

MANAGER'S FILE
1971 No. 213