

ITEM 14  
MANAGER'S REPORT NO. 74  
COUNCIL MEETING Nov. 12/74

Re: Request for Extension of Contract with Pro Turf Ltd.  
Burnaby Lake Sports Complex - Irrigation System

Following is a report from the Parks and Recreation Administrator regarding a request for an extension of the subject contract.

RECOMMENDATIONS:

THAT the subject contract be extended from October 30, 1974 to December 11, 1974, without implementation of the \$50.00 per day liquidated damages; and  
THAT the Performance Bond, Labour and Material Payment Bond, and Insurance policies relating to the contract be extended accordingly.

\* \* \* \* \*

TO: MANAGER November 7, 1974.  
FROM: PARKS AND RECREATION ADMINISTRATOR  
RE: BURNABY LAKE SPORTS COMPLEX - IRRIGATION SYSTEM  
CONTRACT WITH PRO TURF LTD.


The attached correspondence was received by the Parks and Recreation Commission at its meeting of November 6, 1974.

Tenders for this project were received on August 29th and considered by the Commission at the September 4th meeting. The item was tabled pending receipt of additional information. On September 18th the Commission approved of the project and recommended Council enter into a contract with Pro Turf Ltd. for the installation of the irrigation system. Council approval of the contract was given on September 23rd. This resulted in a three week delay factor in addition to which the Contractor has run into a material supply problem that was beyond his control.

The Contractor is requesting a six week extension to the contract completion date, that is from October 30th to December 11th, and the Commission has approved this extension.

RECOMMENDATION:

The Parks and Recreation Commission requests Council to extend the completion date for the irrigation contract with Pro Turf Ltd. from October 30, 1974 to December 11, 1974.

  
Dennis Gaunt,  
ADMINISTRATOR.

ag

ITEM 14  
 MANAGER'S REPORT NO. 74  
 COUNCIL MEETING Nov. 12/74

# PRO TURF LTD.

- Members:
- Western Canada Turfgrass Association
  - Northwest Turfgrass Association

THE CORPORATION OF THE DISTRICT OF BURNABY,  
 4945 Canada Way,  
 Burnaby,  
 B.C.

Oct, 30 1974.


Subject, Burnaby Lake Sports Complex Irrigation System.

Dear Sir,

Due to delays beyond our control we respectfully request an extension to the contract completion date of October 30, to December 11. Work is now ready to commence and you can be assured of our fullest cooperation.

Yours Truly,

  
 R. B. Symonds

RECEIVED IN	
DATE	
INDEXED	<input type="checkbox"/>
FILED	<input type="checkbox"/>
OCT 31 1974	
By	Date
	

CONTRACTING & ENGINEERING FACILITIES FOR TURF CONSTRUCTION  
 AND SPRINKLER IRRIGATION SYSTEMS