



Meeting 2010 April 19

COUNCIL REPORT

FINANCE AND CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

SUBJECT: BURNABY MOUNTAIN GOLF DRIVING RANGE PROJECT

RECOMMENDATION:

1. THAT Council receive this report for information.

REPORT

The Finance and Civic Development Committee, at its meeting held on 2010 March 25, received and adopted the attached report providing a status update on the construction progress of the new Golf Driving Range Structure at Burnaby Mountain Golf Course.

The project is on budget and on schedule with a proposed completion date of mid June 2010.

Respectfully submitted,

Councillor Dan Johnston
Chair

Councillor Nick Volkow
Vice Chair

Councillor Colleen Jordan
Member

<p>Copied to: City Manager Deputy City Manager Director Engineering Director Planning & Building Director Parks, Recr. & Cult. Services Director Finance Chief Building Inspector</p>

TO: CHAIR AND MEMBERS
FINANCE AND CIVIC DEVELOPMENT
COMMITTEE

DATE: 2010 March 15

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

**SUBJECT: BURNABY MOUNTAIN GOLF
DRIVING RANGE PROJECT**

PURPOSE: To provide a status update on the construction progress.

RECOMMENDATION:

1. **THAT** this report be received for information purposes.

REPORT

1.0 CONSTRUCTION STATUS:

The following is a construction progress summary for the new Golf Driving Range Structure at Burnaby Mountain Golf Course.


Since staff's last report to the Committee, work has progressed well on the erection of the structural steel framework. This component of the work is nearly complete. The installation of the steel studs is approximately 85% complete on the lower floor and will be starting soon on the second level.

During the next few weeks, the contractor will commence work on the roof assembly, including the membrane protection board, rigid insulation and the metal roof. Work is also proceeding on the wood fascias and the soffits.


Electrical conduit is currently being installed to the driving range fence poles to provide range lighting for evening play. All remaining underground work is now complete with the exception of the sanitary pump station. In addition, the contractor is proceeding with the electrical and mechanical rough-in work in the building.

To: Finance and Civic Development Committee
From: Major Civic Building Project Coordination Committee
Re: Burnaby Mountain Golf – Driving Range Project
2010 March 15 Page 2

The project is on budget and on schedule with a proposed completion date of mid June 2010. Staff will continue to monitor the construction progress and provide further details in future reports to the Finance and Civic Development Committee.



Lambert Chu, Chair Major Civic Building Project
Coordination Committee



B. Luksun, Director
Planning & Building



Dave Ellenwood
Director Parks, Recreation and Cultural Services

TA:su

Q:\Project Management\Burnaby Mountain Golf Range\REPORT\Status Update-3.doc

cc: City Manager
Deputy City Manager
Director Finance
Chief Building Inspector