

FINANCE AND CIVIC DEVELOPMENT COMMITTEE

*HIS WORSHIP, THE MAYOR
AND COUNCILLORS*

SUBJECT: BURNABY MOUNTAIN GOLF DRIVING RANGE PROJECT

RECOMMENDATION:

1. THAT this report be received for information purposes.

REPORT

The Finance and Civic Development Committee, at its meeting held on 2010 February 25, received and adopted the *attached* report providing a status update on the construction progress of the new Golf Driving Range Structure at Burnaby Mountain Golf Course.

Respectfully submitted,

Councillor D. Johnston
Chair

Councillor N. Volkow
Vice Chair

Councillor C. Jordan
Member

Copied to:	City Manager
	Deputy City Manager
	Director Finance
	Chief Building Inspector
	Director Engineering
	Director Planning & Building
	Director Parks, Recr. & Cult. Services

TO: CHAIR AND MEMBERS
FINANCE AND CIVIC DEVELOPMENT
COMMITTEE

DATE: 2010 February 18

FROM: MAJOR CIVIC BUILDING PROJECT
COORDINATION COMMITTEE

SUBJECT: BURNABY MOUNTAIN GOLF
DRIVING RANGE PROJECT

PURPOSE: To provide a status update on the construction progress.

RECOMMENDATION:

1. **THAT** this report be received for information purposes.

REPORT

1.0 CONSTRUCTION STATUS:


The following is a construction progress summary for the new Golf Driving Range Structure at Burnaby Mountain Golf Course for the period of 2010 January 18 to 2010 February 18.

With the completion of all concrete work on the main floor in January, the contractor was able to start the erection of the structural steel framework. This work is progressing well and is scheduled to be completed by the end of March. The contractor hopes to have the steel decking on the 2nd floor by the end of February. This will allow the placement of the second floor slab. Good weather during the month of February has also allowed the civil contractor to complete the installation of all underground services.


Work over the next few weeks will include installation of the metal roof decking and the steel studs. The completion of the second floor concrete slab will also allow the contractor to commence formwork for the 2nd floor concrete upstand walls.

To: Finance and Civic Development Committee
From: Major Civic Building Project Coordination Committee
Re: Burnaby Mountain Golf – Driving Range Project
2010 February 18 Page 2


The contractor's work is of a good quality and they are maintaining their schedule, which shows a completion date of mid June 2010. This project is on budget and staff will continue to monitor the construction progress and provide further details in future reports to the Finance and Civic Development Committee.



Lambert Chu, Chair Major Civic Building Project
Coordination Committee



for B. Luksun, Director
Planning & Building



Dave Ellenwood
Director Parks, Recreation and Cultural Services

TA:su

Q:\Project Management\Burnaby Mountain Golf Range\REPORT\Status Update-2.doc

cc: City Manager
Deputy City Manager
Director Finance
Chief Building Inspector